

### **Q & A Odell/Oak Hill Ave Project**

Q: In reviewing the scope of work we have a question regarding the existing catch basins, manholes, and valve boxes since 5" is being milled and replaced with 4 ½" of asphalt. Will our scope and the contractor's scope of work include adjusting these items to match the proposed finished grade?

A: The [Endicott] Street Department is scheduled to check the Manholes and Catch Basins to see if they need any structural repairs. Any that seem too high will be adjusted to the lower grade. Contractors should match to the existing metal when paving because the road will gain more curb reveal overall and most of the catch basins sit low from previous overlays. The water department can adjust the valve box heights prior as well.